ACTION PLAN UPDATE

PROGRESS UPDATE:

September 2014

V 1.0

R Target date likely to be missed. Caution

A On target to meet completion date. Monitor

G Action completed.

TITLE: Asset Management Strategy LEAD OFFICER: Strategic Asset Manager

This Action Plan sets out a timetable for developing and implementing the objectives of the Councils Asset Management Strategy.

It identifies the key projects, tasks, resources, opportunities, milestones and outcomes for each objective. It suggests the lead responsibility for each Action.

START DATE: Q2 2014/15 FINISH DATE: As indicated NO. WEEKS

| REF | TASK DESCRIPTION | RAG | TARGET FINISH DATE | REVISED FINISH DATE | RESPONSIBLE | PROGRESS UPDATE |
|-------|-------------------------|-----|-----------------------|------------------------|-------------|--|
| A - C | APITAL & REVENUE INCOME | | | | | |
| AM1. | Warley Training Centre | | Q2 2015/16 | | JRP | Heads of Terms agreed for the sale of the asset and acquisition of 5 residential units. A report on the proposed acquisition will be submitted to Council on 22 October 2014 and Finance & Resources Committee on 29 October 2014. |
| AM2. | Bell Mead | | Q2 2015/16 | | JRP | Terms agreed and approved for the sale of this asset |
| AM3. | Old House | | Q2 2015/16 | | TLA | Proposed sale being reviewed. Investigations into other options including possible retention and refurbishment being undertaken. |

| REF | TASK DESCRIPTION | RAG | TARGET FINISH DATE | REVISED FINISH DATE | | RESPONSIBLE | PROGRESS UPDATE | | |
|--------|--|-----|-----------------------|------------------------|--|-------------|---|--|--|
| AM4. | Hallsford Bridge | | Q 2015/15 | | | JRP/AJT | Proposed sale being reviewed. Potential for housing development being investigated, consultations with HRA being undertaken | | |
| AM5. | Acquisition of Assets for Revenue purposes | | Ongoing | | | JRP | Identification of assets that will produce appositive revenue return to BBC, strategic acquisitions that will enhance the value of existing assets and those that will benefit BCC in the medium and long term. | | |
| B - C0 | B – CORPORATE PROJECTS | | | | | | | | |
| AM6 | Town Hall | | Ongoing | | | Phil Ruck | Refurbishment project- Space planning and surveys being updated and commissioned to determine works programme. Ongoing discussions with potential tenants and partners | | |
| AM7 | William Hunter Way | | Ongoing | | | Phil Ruck | Public consultation commenced September 1st | | |
| AM8 | Cross Rail | | Ongoing | | | Roy Ormsby | Park & Stride project under review. Discussions ongoing with Cross Rail | | |

| REF | TASK DESCRIPTION | RAG | TARGET FINISH DATE | REVISED FINISH DATE | | RESPONSIBLE | PROGRESS UPDATE | |
|--------|--|-----|-----------------------|------------------------|--|-------------|---|--|
| AM9 | G & T Sites | | Ongoing | | | JRP | Investigation being undertaken into availability of G & T sites | |
| C – ES | TATES MANAGEMENT | | | | | | | |
| AM10 | Review of HRA non housing assets | | Ongoing | | | GO | Management of HRA non housing assets now under SAM. Portfolio being investigated to identify assets where revenue can be improved | |
| AM11 | Review of General Fund Leased Assets | | Ongoing | | | GO | Review of leased assets to determine opportunities to action outstanding rent reviews and lease expiries. | |
| AM12 | Hutton Community Centre | | Ongoing | | | KA/TR | Future robust long term options being considered | |
| D – FA | D – FACILITIES MANAGEMENT | | | | | | | |
| AM13 | Town Hall – review of surveys/investigations previously undertaken | | Q3 2014/15 | | | GM | As part of the proposed refurbishment previous surveys being updated and additional surveys being undertaken Various occupations by tenants and partners being reviewed | |

| AM14 | Repairs & Maintenance Contract | | Ongoing | | TR | Repairs and maintenance recently outsourced to Wates Living. Quality, cost and effectiveness of new contractor being monitored to ensure compliance with brief and service level agreement | |
|--------|--|-------|-----------------------|------------------------|-------------|--|--|
| REF | TASK DESCRIPTION | RAG | TARGET FINISH DATE | REVISED FINISH DATE | RESPONSIBLE | PROGRESS UPDATE | |
| AM15 | Capital Works | | Q4 2014/15 | | JRP | Various projects being reviewed and assessed including: Brentwood Leisure Centre – Swimming Pool plumbing Multi-storey Car Park – concrete repairs Warley Depot – MOT facility Warley Football Pavilion – refurbishment King Georges Playing Fields Pavilion – refurbishment Parks Depot - extension | |
| E – ES | TATES MANAGEMENT SYSTEMS GOVERNANCE | AND G | OOD PRACTIC | E | | | |
| AM16 | Review of electronic data management systems to determine system to be adopted for SAM | | Q3 2014/15 | | GM | Systems being reviewed include: Pytaghoras/Yardi/Qube/Uniform/Tramps /Estateman/Argus/ | |
| AM17 | Community Transfer Policy | | Q3 2014/15 | | JRP | Draft report prepared and issued for comment | |

| AM18 | Business Rates | | Q2 2014/15 | | GM | Review progress with retained advisers Wilkes Head Eve |
|--------|--|-----|-----------------------|------------------------|-------------|--|
| REF | TASK DESCRIPTION | RAG | TARGET FINISH DATE | REVISED FINISH DATE | RESPONSIBLE | PROGRESS UPDATE |
| AM19 | Corporate Landlord | | Q4 2014/15 | | JRP | Develop concept for discussion. Objective to establish a culture whereby assets are valued and put to there best use to achieve best value or contribute to the community wellbeing to the maximum |
| F - CC | DMMUNICATION | | | | | |
| AM20 | Deliver a comprehensive communications plan that is based on the Asset Management Strategy and this Action Plan. | | Ongoing | | JRP | To ensure that the Council, members and staff are aware of processes and responsibility and accountabilities. |
| G - A | SSET CHALLENGE | | | | | |
| AM21 | Westbury Road Car Park | | Q4 2014/15 | | JRP | Review of the use that the car park is put to and alternative options |
| AM22 | Brentwood Leisure Centre & Community Centres | | Ongoing | | GO | Review of responsibilities and other potential opportunities |

| AM23 | Warley Depot | | Q4 2014/15 | | JRP | Review as to use and potential alternative locations to undertake services currently carried out there |
|------|---|-----|-----------------------|------------------------|-------------|--|
| REF | TASK DESCRIPTION | RAG | TARGET FINISH DATE | REVISED FINISH DATE | RESPONSIBLE | PROGRESS UPDATE |
| AM24 | Herongate & Ingrave Community Centre | | Q4 2014/15 | | AJT | Report on options to be presented to Asset & Enterprise Committee 17 September 2014. |
| AM25 | Review of potential HRA development sites, including garage sites | | Q4 2014/15 | | JRP | 6 sites identified as phase 1. Schemes prepared and two are being investigated further. HRA need to prepare a policy regarding tenure/management and procurement |