

Brentwood - Mobilisation Plan



| Flag | Task Description | Start | Finish | Assigned | Status | Duration | Resource | Comments |
|------|---|-----------------|-----------------|----------------|-------------|-------------|---|----------|
| 1 | Brentwood BC Mobilisation Programme | | | | | | | |
| 2 | | | | | | | | |
| 3 | Management | 12/02/19 | 15/02/19 | | | 4d | | |
| 4 | Contract Award | 12/02/19 | 12/02/19 | Nicola Marsh | In Progress | 1d | Brentwood Borough Council | |
| 5 | Kick Off Workshop | 13/02/19 | 15/02/19 | Eric Owen | Completed | 3d | Axis Mobilisation Team (To include: IT, HR, Finance, Operations, Marketing & PMT) & Brentwood Borough Council Mobilisation team | |
| 6 | Mobilisation Teams Identified by Both Partners | 13/02/19 | 13/02/19 | Eric Owen | In Progress | 1d | | |
| 7 | Tasks & Responsibilities Identified | 13/02/19 | 13/02/19 | Eric Owen | In Progress | 1d | | |
| 8 | | | | | | | | |
| 9 | Joint Weekly Mobilisation Meeting | 04/02/19 | 04/06/19 | | | 87d | | |
| 10 | Joint Weekly Mobilisation Meeting 1 - 19 (Every Monday) | 04/02/19 | 03/06/19 | Eric Owen | In Progress | 86d | Axis Mobilisation Team (To include: IT, HR, Finance, Operations, Marketing & PMT) & Brentwood Borough Council Mobilisation team | |
| 11 | Identify Members and Dates for Governance Meetings | 20/02/19 | 20/02/19 | Eric Owen | Not Started | 1d | | |
| 12 | Develop Risk Register | 20/02/19 | 04/06/19 | Eric Owen | In Progress | 75d | | |
| 13 | Develop Continuous Improvement Plan | 04/03/19 | 30/04/19 | Eric Owen | Not Started | 42d | | |
| 14 | Agree Business Continuity Plan | 25/03/19 | 29/03/19 | Eric Owen | Not Started | 5d | | |
| 15 | | | | | | | | |
| 16 | Customer Care | 28/02/19 | 17/05/19 | | | 59d | | |
| 17 | Agree and issue joint contract launch information | 06/03/19 | 08/03/19 | Sarah Bennett | In Progress | 3d | Axis Marketing Team & Brentwood BC Marketing Team | |
| 18 | Agree and Issue contract award letter info to residents | 27/02/19 | 28/02/19 | Sarah Bennett | Not Started | 2d | Axis Operations Team & Brentwood BC Operations Team | |
| 19 | E-Mail to members advising of contract award | 26/02/19 | 12/03/19 | Sarah Bennett | Not Started | 11d | | |
| 20 | Internal Comms advising staff of contract award | 26/02/19 | 26/02/19 | Sarah Bennett | Not Started | 1d | | |
| 21 | Agree and Issue further info letter to residents with rent stmt | 01/05/19 | 08/05/19 | Sarah Bennett | Not Started | 6d | | |
| 22 | Agree and create resident noticeboard posters | 01/05/19 | 08/05/19 | Sarah Bennett | Not Started | 6d | | |
| 23 | Meeting with resident groups | 20/03/19 | 22/03/19 | Sarah Bennett | Not Started | 3d | | |
| 24 | Meet the contractor' event | 29/03/19 | 29/03/19 | Sarah Bennett | Not Started | 1d | Axis Operations Team | |
| 25 | Meet local housing managers | 01/04/19 | 05/04/19 | Sarah Bennett | Not Started | 5d | | |
| 26 | Leaseholder Consultations | 13/05/19 | 17/05/19 | Sarah Bennett | Not Started | 5d | | |
| 27 | Employment Opportunities Fayre | 09/05/19 | 10/05/19 | Sarah Bennett | Not Started | 2d | | |
| 28 | | | | | | | | |
| 29 | Partnering Workshops | 14/02/19 | 06/09/19 | | | 147d | | |
| 30 | Partnering Workshops 1 - 9 (Fortnightly on Thursday) | 14/02/19 | 06/09/19 | Eric Owen | Not Started | 147d | Axis Operations Team & Brentwood BC Operations Team | |
| 31 | Social value co-ordination Meeting | 22/05/19 | 22/05/19 | | Not Started | 1d | Axis Community Investment Team & Brentwood BC Community Investment team | |
| 32 | Review complaint handling processes & procedures | 13/05/19 | 17/05/19 | | Not Started | 5d | Axis Quality & Service Team | |
| 33 | Review Resident Satisfaction Survey Processes & Procedures | 20/05/19 | 24/05/19 | | Not Started | 5d | | |
| 34 | Identify potential risk indicators - vulnerable residents | 28/05/19 | 03/06/19 | | Not Started | 5d | | |
| 35 | | | | | | | | |
| 36 | TUPE | 12/02/19 | 09/05/19 | | | 63d | | |
| 37 | Collation of details | 12/02/19 | 25/03/19 | Chris Houlihan | In Progress | 30d | Axis HR Team | |
| 38 | Issue of measures to transferring staff | 11/03/19 | 15/03/19 | Chris Houlihan | Not Started | 5d | | |
| 39 | Meeting with transferring staff/ unions | 01/04/19 | 05/04/19 | Chris Houlihan | Not Started | 5d | | |
| 40 | One to One meetings with transferring staff | 08/04/19 | 12/04/19 | Chris Houlihan | Not Started | 5d | | |
| 41 | Identify core competencies & check accreditation | 22/04/19 | 03/05/19 | Chris Houlihan | Not Started | 10d | | |
| 42 | Identify Training Needs | 08/05/19 | 09/05/19 | Chris Houlihan | Not Started | 2d | | |
| 43 | | | | | | | | |
| 44 | Health and Safety | 11/03/19 | 22/03/19 | | | 10d | | |
| 45 | Review H&S information/ process and procedures | 11/03/19 | 22/03/19 | Chris Houlihan | Not Started | 10d | Axis H&S Team | |
| 46 | | | | | | | | |

| | Flag | Task Description | Start | Finish | Assigned | Status | Duration | Resource | Comments |
|-----|------|---|-----------------|-----------------|----------------|-------------|------------|----------------------|----------|
| 94 | 🚩 | ▣ General Repairs | 23/04/19 | 03/06/19 | | | 30d | | |
| 95 | 🚩 | Analysis of Existing Data for Scheduling System Trade Slots | 23/04/19 | 29/04/19 | Chris Houlihan | Not Started | 5d | Axis PMT | |
| 96 | 🚩 | Agree End to End Process | 29/04/19 | 13/05/19 | Eric Owen | Not Started | 11d | Axis Operations Team | |
| 97 | 🚩 | Agree Reporting Structure | 13/05/19 | 17/05/19 | Nicola Marsh | Not Started | 5d | | |
| 98 | 🚩 | Identify Required Operatives | 20/05/19 | 24/05/19 | Chris Houlihan | Not Started | 5d | | |
| 99 | 🚩 | Identify Specialist Sub-Contractors | 28/05/19 | 03/06/19 | Nicola Marsh | Not Started | 5d | | |
| 100 | 🚩 | OOH Resource Plan | 22/05/19 | 23/05/19 | Chris Houlihan | Not Started | 2d | | |
| 101 | | | | | | | | | |
| 102 | 🚩 | ▣ Communal repairs | 23/04/19 | 16/05/19 | | | 18d | | |
| 103 | 🚩 | Analysis of Existing Data for Scheduling System Trade Slots | 23/04/19 | 29/04/19 | Chris Houlihan | Not Started | 5d | Axis PMT | |
| 104 | 🚩 | Agree Processes and Current Issues | 07/05/19 | 09/05/19 | Eric Owen | Not Started | 3d | Axis Operations Team | |
| 105 | 🚩 | Identify Estate Inspection Programme | 30/04/19 | 02/05/19 | Nicola Marsh | Not Started | 3d | | |
| 106 | 🚩 | Identify trade slots and geographical set up | 14/05/19 | 16/05/19 | Chris Houlihan | Not Started | 3d | Axis PMT | |
| 107 | | | | | | | | | |
| 108 | 🚩 | ▣ Aids & Adaptations | 29/04/19 | 03/06/19 | | | 26d | | |
| 109 | 🚩 | Agree End to End Process | 29/04/19 | 13/05/19 | Eric Owen | Not Started | 11d | Axis Operations Team | |
| 110 | 🚩 | Agree Reporting Structure | 13/05/19 | 17/05/19 | Nicola Marsh | Not Started | 5d | | |
| 111 | 🚩 | Identify Specialist Sub-Contractors | 28/05/19 | 03/06/19 | Chris Houlihan | Not Started | 5d | | |
| 112 | | | | | | | | | |
| 113 | 🚩 | ▣ Voids | 01/05/19 | 07/06/19 | | | 28d | | |
| 114 | 🚩 | Identify Void Types | 01/05/19 | 01/05/19 | Nicola Marsh | Not Started | 1d | Axis Operations Team | |
| 115 | 🚩 | Agree End to End Process | 07/05/19 | 13/05/19 | Eric Owen | Not Started | 5d | | |
| 116 | 🚩 | Agree Reporting Structure | 13/05/19 | 17/05/19 | Nicola Marsh | Not Started | 5d | | |
| 117 | 🚩 | Identify Void Manager | 03/06/19 | 07/06/19 | Nicola Marsh | Not Started | 5d | | |
| 118 | 🚩 | Identify Void Teams | 28/05/19 | 03/06/19 | Nicola Marsh | Not Started | 5d | | |
| 119 | | | | | | | | | |
| 120 | 🚩 | ▣ Gas | 23/04/19 | 03/06/19 | | | 30d | | |
| 121 | 🚩 | Analysis of Existing Data for DRS Trade Slots | 23/04/19 | 29/04/19 | Chris Houlihan | Not Started | 5d | Axis PMT | |
| 122 | 🚩 | Analysis of Servicing Profile | 29/04/19 | 03/05/19 | Chris Houlihan | Not Started | 5d | | |
| 123 | 🚩 | Agree End to End Process | 07/05/19 | 13/05/19 | Eric Owen | Not Started | 5d | Axis Operations Team | |
| 124 | 🚩 | Agree Reporting Structure | 13/05/19 | 17/05/19 | Nicola Marsh | Not Started | 5d | | |
| 125 | 🚩 | Identify Required Operatives | 20/05/19 | 24/05/19 | Chris Houlihan | Not Started | 5d | | |
| 126 | 🚩 | Identify Specialist Sub-Contractors | 28/05/19 | 03/06/19 | Chris Houlihan | Not Started | 5d | | |
| 127 | | | | | | | | | |
| 128 | 🚩 | ▣ Complete Property Survey | 29/04/19 | 13/05/19 | | | 11d | | |
| 129 | 🚩 | Agree Project Programme | 29/04/19 | 01/05/19 | Nicola Marsh | Not Started | 3d | Axis Operations Team | |
| 130 | 🚩 | Agree End to End Process | 02/05/19 | 03/05/19 | Nicola Marsh | Not Started | 2d | | |
| 131 | 🚩 | Agree Documentation | 07/05/19 | 13/05/19 | Nicola Marsh | Not Started | 5d | | |
| 132 | | | | | | | | | |
| 133 | 🚩 | ▣ Planned Works | 01/05/19 | 08/05/19 | | | 6d | | |
| 134 | 🚩 | Agree Project Programme | 01/05/19 | 03/05/19 | Nicola Marsh | Not Started | 3d | Axis Operations Team | |
| 135 | 🚩 | Agree Resident Engagement Process | 07/05/19 | 08/05/19 | Nicola Marsh | Not Started | 2d | | |
| 136 | | | | | | | | | |
| 137 | 🚩 | ▣ Supply Chain Management | 08/04/19 | 03/06/19 | | | 41d | | |
| 138 | 🚩 | Identify contract specific materials | 29/04/19 | 03/05/19 | Chris Houlihan | Not Started | 5d | Axis Operations Team | |
| 139 | 🚩 | Identify warranty information held | 07/05/19 | 13/05/19 | Nicola Marsh | Not Started | 5d | | |
| 140 | 🚩 | Identify specialist contractors | 20/05/19 | 03/06/19 | Nicola Marsh | Not Started | 11d | | |

| | Flag | Task Description | Start | Finish | Assigned | Status | Duration | Resource | Comments |
|-----|------|---|-----------------|-----------------|----------------|-------------|-------------|--|----------|
| 141 | 🚩 | Review Subcontractor PQQ Data | 08/04/19 | 30/05/19 | Chris Houlihan | Not Started | 39d | | |
| 142 | | | | | | | | | |
| 143 | 🚩 | Training | 31/05/19 | 04/06/19 | | | 3d | | |
| 144 | 🚩 | Induction for Transferring TUPE Staff | 31/05/19 | 04/06/19 | Chris Houlihan | Not Started | 3d | Axis HR , Fleet & Sustainability Teams | |
| 145 | 🚩 | Induction for Subcontractors | 31/05/19 | 03/06/19 | Chris Houlihan | Not Started | 2d | Axis Operations Team | |
| 146 | 🚩 | PDA training for Operatives | 31/05/19 | 04/06/19 | Chris Houlihan | Not Started | 3d | Axis Training Team | |
| 147 | 🚩 | Customer Care training for all staff | 31/05/19 | 04/06/19 | Nicola Marsh | Not Started | 3d | Axis Quality & Service Team | |
| 148 | 🚩 | Safeguarding for all staff | 31/05/19 | 04/06/19 | Nicola Marsh | Not Started | 3d | | |
| 149 | 🚩 | E & D for all staff | 31/05/19 | 04/06/19 | Nicola Marsh | Not Started | 3d | | |
| 150 | 🚩 | H & S awareness for operatives | 31/05/19 | 03/06/19 | Chris Houlihan | Not Started | 2d | Axis H&S Team | |
| 151 | | | | | | | | | |
| 152 | 🚩 | Information Technology | 13/02/19 | 04/06/19 | | | 80d | | |
| 153 | 🚩 | IT Mobilisation Meeting | 11/02/19 | 11/02/19 | | | 1d | | |
| 154 | 🚩 | IT Mobilisation Kick Off Meeting | 11/02/19 | 11/02/19 | Vijay Parmar | In Progress | 1d | Axis IT Team & Brentwood Borough Council IT Team | |
| 155 | | | | | | | | | |
| 156 | 🚩 | Weekly Mobilisation Meeting | 28/01/19 | 04/06/19 | | | 92d | | |
| 157 | 🚩 | Weekly Mobilisation Meeting 1 - 22 (Every Monday) | 28/01/19 | 04/06/19 | Vijay Parmar | In Progress | 92d | Axis IT Team & Brentwood Borough Council IT Team | |
| 158 | | | | | | | | | |
| 159 | 🚩 | Setup of Co-Located Office | 13/02/19 | 21/05/19 | | | 70d | | |
| 160 | 🚩 | Order Data Lines | 13/02/19 | 13/02/19 | Vijay Parmar | Not Started | 1d | Axis IT Team | |
| 161 | 🚩 | Agree IT Setup for new site | 18/02/19 | 15/03/19 | Vijay Parmar | Not Started | 20d | Axis IT Team & Axis Operations Team | |
| 162 | 🚩 | Order Required Hardware | 18/03/19 | 29/03/19 | Vijay Parmar | Not Started | 10d | Axis IT Team | |
| 163 | 🚩 | Data Line Delivery | 14/02/19 | 13/05/19 | Vijay Parmar | Not Started | 63d | | |
| 164 | 🚩 | Install & Configure Hardware | 01/04/19 | 30/04/19 | Vijay Parmar | Not Started | 22d | | |
| 165 | 🚩 | Configure LAN | 14/05/19 | 20/05/19 | Vijay Parmar | Not Started | 5d | | |
| 166 | 🚩 | Test & Sign Off Site | 21/05/19 | 21/05/19 | Vijay Parmar | Not Started | 1d | | |
| 167 | | | | | | | | | |
| 168 | 🚩 | Interfaces | 18/02/19 | 30/07/19 | | | 117d | | |
| 169 | 🚩 | Agree Interface Requirements | 18/02/19 | 18/02/19 | Vijay Parmar | Not Started | 1d | Axis IT Team & Brentwood Borough Council IT Team | |
| 170 | 🚩 | Build Interface Functional Specification | 19/02/19 | 04/03/19 | Vijay Parmar | Not Started | 10d | Axis IT Team | |
| 171 | 🚩 | Agree Interface Technical Specification | 05/03/19 | 18/03/19 | Vijay Parmar | Not Started | 10d | Axis IT Team & Brentwood Borough Council IT Team | |
| 172 | 🚩 | Interface Development | 19/03/19 | 15/04/19 | Vijay Parmar | Not Started | 20d | Axis IT Team | |
| 173 | 🚩 | Internal Technical Testing | 16/04/19 | 24/04/19 | Vijay Parmar | Not Started | 7d | | |
| 174 | 🚩 | Client Technical Testing | 25/04/19 | 09/05/19 | Vijay Parmar | Not Started | 11d | Axis IT Team & Brentwood Borough Council IT Team | |
| 175 | 🚩 | Handover to UAT | 10/05/19 | 10/05/19 | Vijay Parmar | Not Started | 1d | Axis IT Team & Axis PMT | |
| 176 | 🚩 | UAT | 13/05/19 | 24/05/19 | Vijay Parmar | Not Started | 10d | Axis PMT & Axis Operations Team | |
| 177 | 🚩 | Contingency | 28/05/19 | 17/06/19 | Vijay Parmar | Not Started | 15d | Axis IT Team | |
| 178 | 🚩 | Go Live | 19/06/19 | 19/06/19 | Vijay Parmar | Not Started | 1d | Axis IT Team & Brentwood Borough Council IT Team | |
| 179 | 🚩 | Support | 19/06/19 | 30/07/19 | Vijay Parmar | Not Started | 30d | Axis IT Team & Axis PMT | |
| 180 | | | | | | | | | |
| 181 | 🚩 | System Setup | 11/02/19 | 04/06/19 | | | 82d | | |
| 182 | 🚩 | High Level Discussion on System Setup | 11/02/19 | 11/02/19 | Vijay Parmar | Not Started | 1d | Axis IT Team, Axis PMT & Axis Operations Team | |
| 183 | 🚩 | Detailed System Setup Discussion | 26/02/19 | 28/02/19 | Vijay Parmar | Not Started | 3d | | |
| 184 | 🚩 | System Setup Document Completed | 01/03/19 | 14/03/19 | Vijay Parmar | Not Started | 10d | Axis IT Team & Axis PMT | |
| 185 | 🚩 | Dev & Test System Setup | 15/03/19 | 28/03/19 | Vijay Parmar | Not Started | 10d | | |
| 186 | 🚩 | Dev System Testing | 29/03/19 | 11/04/19 | Vijay Parmar | Not Started | 10d | Axis IT Team | |
| 187 | 🚩 | Amendments to Dev & Test System Setup | 12/04/19 | 18/04/19 | Vijay Parmar | Not Started | 5d | Axis IT Team & Axis PMT | |

| | Flag | Task Description | Start | Finish | Assigned | Status | Duration | Resource | Comments |
|-----|------|---|-----------------|-----------------|----------------|-------------|------------|---|----------|
| 188 | 🚩 | System Setup Amendments due to Interfaces | 23/04/19 | 29/05/19 | Vijay Parmar | Not Started | 27d | | |
| 189 | 🚩 | Dev& Test System Setup Signed Off | 30/05/19 | 30/05/19 | Vijay Parmar | Not Started | 1d | | |
| 190 | 🚩 | Live System Setup | 31/05/19 | 04/06/19 | Vijay Parmar | Not Started | 3d | | |
| 191 | | | | | | | | | |
| 192 | 🚩 | ☐ Telephony | 28/02/19 | 04/06/19 | | | 69d | | |
| 193 | 🚩 | Requirements Agreed | 28/02/19 | 27/03/19 | Sarah Bennett | Not Started | 20d | Axis IT Team & Axis Operations Team | |
| 194 | 🚩 | ID IVR Set-Up | | | Sarah Bennett | Not Started | | | |
| 195 | 🚩 | Implement Changes to IVR | | | Sarah Bennett | Not Started | | | |
| 196 | 🚩 | Test IVR | | | Sarah Bennett | Not Started | | | |
| 197 | 🚩 | Agree process for non-repair calls | | | Sarah Bennett | Not Started | | | |
| 198 | 🚩 | Phone Number Set-Up | | | Sarah Bennett | Not Started | | | |
| 199 | 🚩 | Staff training | | | Sarah Bennett | Not Started | | | |
| 200 | 🚩 | Agree Escalation/Emergency Process | | | Sarah Bennett | Not Started | | | |
| 201 | 🚩 | Call Centre Setup | 28/03/19 | 23/04/19 | Sarah Bennett | Not Started | 19d | Axis IT Team | |
| 202 | 🚩 | Call Centre go Live | 18/04/19 | 04/06/19 | Sarah Bennett | Not Started | 34d | | |
| 203 | | | | | | | | | |
| 204 | 🚩 | ☐ Go Live | 04/06/19 | 01/07/19 | | | 20d | | |
| 205 | 🚩 | Go Live | 04/06/19 | 04/06/19 | Nicola Marsh | Not Started | 1d | Axis Operations Team & Brentwood BC Operations Team | |
| 206 | 🚩 | Training & Head Office Support | 04/06/19 | 01/07/19 | Chris Houlihan | Not Started | 20d | Axis IT Team & Axis PMT | |